



**APPLICATION FOR COMPLETION CERTIFICATE INSPECTION**

Name and Surname : \_\_\_\_\_  
 E-Mail Address : \_\_\_\_\_  
 Stand No : \_\_\_\_\_

Please tick: (v) Yes, (X) No, ( N/A) Not Applicable

**Construction**

**Owner      Studios**

House completed as per approved plan (no alterations)		
Roof material and color as per approved plans / guidelines		
No ground fill exceeding the estate guidelines		
No Building line infringements		
Street boundary walls, no more than 30 % solid as per approved plan and guidelines		
All boundary walls complete in compliance with estate guidelines. Walls facing common property and green belts have been plastered and painted. Walls have openings to allow the natural flow of storm water.		
Gates installed as per approved plans		
All building rubble removed from site and adjacent stands.		
Contractors board removed		
House color according to approved plan and guidelines		

**House**

All driveways and entrances to site completed – Paving as per guidelines.		
Solid duct covers with 300mm x 300mm inspection covers at junctions only		
All patching, painting and tiling completed		
All electrical light fittings on the outside of the house must be installed		
All balustrades as per approved plans		
No reflective glazing on windows or garage doors		
Facia and barge boards to match roof or wall colour.		
Gutters to match the roof or wall colour.		

**Landscaping**

Landscaping done as per the indigenous landscaping policy of the estate		
Sidewalk landscaped / instant lawn planted		

**House Rules**

No washing line visible from street, greenbelt or ground floor of neighbors stands		
Air-conditioning units not visible from street, greenbelt or GFL of neighbors stands		
Generators in specified enclosure		
Satellite dishes installed as discreetly as possible. Not on prominent walls, chimney or visible from street (Including wiring and trunking)		
Gas cylinders in closure - completed to match house and finishes.		
Pool water to discharge into storm water system. Pool waste pipe connected to sewerage and not being dumped on common property or neighboring stands.		
No external geysers allowed / heat pumps to be screened		
House number installed to specifications		
Gas box installed at boundary wall.		

**CERTIFICATION BY ARCHITECT**

(As signed for on Form C)

I hereby confirm: 1. The house has been set out correct and in accordance with the approved plan, the plinth height (top of unfinished floor level) of the house does not exceed 1500 mm in height at any level measured from the natural ground level. 2. The wall plate height prior to Roof construction confirming the super structure is in accordance with guidelines and as per the approved drawings. 3. The house is constructed as per the approved drawings.	<b>SIGNED BY ARCH</b>
--	-----------------------

\_\_\_\_\_  
Owner name and ID

\_\_\_\_\_  
Date

I agree that my typed name above can be used as a digital representation of my signature

**Inspection comments:**

**Studios Aesthetics:**


Recommended for approval		Not recommended	
--------------------------	--	-----------------	--

\_\_\_\_\_  
Signature Inspector

\_\_\_\_\_  
Date